COMPLETION REPORT

1. Name of Work : RESERVE FOR EMERGENCY WORKS IN BAGALUGUNTE IN WARD NO.14 (DRILLING OF BOREWELL PROVIDING PUMPING MOTOR AND ACCESSORIES PIPE LINE FOR SUPPLYING OF WATER TO SAMPANGIRAMAIAH LAYOUT NMH LLAYOUT, SHESHADRI LAYOUT MHR LAYOUT, SIDEDAHAALLI VISWESHWARAIAH LAYOUT) IN BAGALAGUNTE WARD NO.14

2. Sanctioned Estimate No. & Dt : TNo 28/PP/ 01/13-14 dt 24.7.2013

3. Head of Account which is Chargeable : PC-4 1701

4. Work Order No. & Dt : EE/DD/01/14-15 dt 5.5.2014

5. Name of Contractor : TECHNICAL MANAGER WEST, KRIDL

6a. Time stipulated for completion of work :

b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 3403

8. Check measurement of the Asst. : M.B. No. 3403 Page No. 34021 to 34021

Asst. Exe. Eng. / Exe. Eng : Page No. 34021 to 34021

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : D.S. ಅಂತ ಸಹಿ ಇದೆ

b) Asst. Exe. Engineer : ಮಾರ್ಪಡಿಸಲಾಗಿದೆ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30.00 Lkh	29,99,025/-	—	975/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

EXECUTIVE ENGINEER